

PHYSICAL PROGRESS REPORTS AS ON 30<sup>TH</sup> SEPTEMBER 2009 OF THE TRANSMISSION SCHEMES UNDER IMPLEMENTATION BY THE MEGHALAYA STATE ELECTRICITY BOARD

Name of the Scheme	Physical progress of the Transmission line				Physical progress of the Sub Station				Remarks
	Total location (Nos)	Stubs Completed (Nos)	Towers erected (Nos)	Stringing completed (CKM)	Control Room	Structure	Transformer	SG & CR panel	
Construction of the 132 KV Double Circuit line from Sumer to Mawngap, along with the construction of the 132 KV/ 33 KV, 2 x 20 MVA Sub Station, at Mawngap.	92	-	-	-	-	-	-	-	The work of procurement of the materials for both the line and the Sub Station is in progress.
Construction of the 132 KV Double Circuit LILO at Umtru, on the 132 KV line from Umiam Umtru Stage IV Power Station, to Sarusajai	4	4	4	1.50	-	-	-	-	The work has been completed, except for the stringing work for one span, at the tapping point.
Construction of the 132 KV Single Circuit line on Double Circuit towers, from Agia to Nangalbibra, with a total length of 110 Circuit. Kms.	347	78	Nil	Nil	-	-	-	-	The earthing arrangement for 105 locations has been completed. Foundation completed 105. The earth work for extension of the switchyard, for the line bay, has been completed.
Construction of the 132 KV Double Circuit line of 26.47 circuit Kms' length, from the Myntdu Leshka Stage I HEP, to the 132 KV/ 33 KV Sub Station, at Khliehriat	85	85	80	24.02	-	-	-	-	The erection work of the switchgears (except for the current transformers) and of the Control & Relay panel, has been completed.
Construction of the 220 KV Double Circuit line from Misa to Byrnihat, along with the construction of the 220 KV/ 132 KV, 2 x 160 MVA Sub Station at Killing, Byrnihat and the extension of the bay at Misa.	422	422	392	82					The civil works for the Sub Station at Killing and the extension work of the bay at Misa, are in progress. The earthing work for 400 towers has been completed.