

## Sanctioned Coverage under RGGVY Scheme

Sl No.	Name of the District	No of Villages to be covered for electrification under the Scheme		Electrified Villages included in the Scheme for Extensification	No. of BPL Households to be covered for electrification under the Scheme	Sanctioned Cost (Rs. In lakhs)
		Un-electrified Villages	De-electrified Villages			
1	Jaintia Hills	18	50	205	14029	3021.78
2	Ri-Bhoi	72	34	84	9647	2084.72
3	East Khasi Hills	0	19	315	14193	1662.51
4	South Garo Hills	364	15	31	5384	4973.50
5	West Garo Hills	534	123	516	40543	8143.42
6	East Garo Hills	361	109	340	15059	6195.43
7	West Khasi Hills	224	20	126	17592	3467.33
<b>Grand Total</b>		1573	370	1617	116447	29548.69

### Details of On-going 11<sup>th</sup> Plan RGGVY Project Ri-Bhoi District.

Sl No.	Particulars	No. of Villages proposed with Addl. Infra-structure of lines & S/S			BPL
		UEVS	EVS	Total	
A	Sanctioned Scope of Work	106	84	190	9647
B	Un-inhabited	7	2	9	114
C	Addl. Infrastructure not required		1	1	
D	Duplicacy in LOA	1	4	5	12
E	Already electrified	1		1	
F	Sub-Total (C+D+E+F)	9	7	16	126
G	Reduced scope of work	97	77	174	9521
I	Completed status as on 30.04.2009	63	65	120	929
J	Balance against reduced scope of work	34	12	54	8592
K	% Progress against reduced scope of work	65	84	69	9.757
I	Sanctioned Amount	2084.72			
K	Amount Spent.	1034.3			

### Details of On-going 11<sup>th</sup> Plan RGGVY Project Jaintia Hills District.

Sl No.	Particulars	No. of Villages proposed with Addl. Infra-structure of lines & S/S			BPL
		UEVS	EVS	Total	
A	Sanctioned Scope of Work	68	205	273	14029
B	Un-inhabited		1	1	4
C	Non-Viable: Located inside Reserve forest.	7		7	33
D	Sub-Total (B+C)	7	1	8	37
E	Reduced scope of work	61	204	265	13992
F	Completed status as on 30-04.2009	42	72	114	691
G	Balance against reduced scope of work	19	132	151	13301
H	% Progress against reduced scope of work	69	35	43	4.939
I	Sanctioned Amount	3021.78			
K	Amount Spent	1248.28			

### Status of LOA & Financial Progress under RGGVY

Sl No.	District	Date of LOA	Total Award Cost (Rs. In lakhs)
1	Jaintia Hills	16.07.07	3156.46
2	Ri-Bhoi	28.09.07	2150.03
3	East Khasi Hills	09.06..08	1814.71

### Status of Village Electrification at the Start of RGGVY Scheme

Sl No.	Name of the District	Total No. of Blocks as per 2001 census	Total No. of villages as per 2001 census	Total No. of inhabited villages as per 2001 census	Total No. of electrified villages (as per new defitn)	Percentage of Electrification
1	Jaintia Hills	4	499	467	349	74.73
2	Ri-Bhoi	2	570	543	404	74.40
3	East Khasi Hills	7	962	920	661	71.85
4	South Garo Hills	3	627	595	263	44.20
5	West Garo Hills	7	1537	1469	791	53.85
6	East Garo Hills	4	888	864	461	53.36
7	West Khasi Hills	5	943	924	499	54.00
<b>Grand Total</b>		32	6026	5782	3428	59.29

## Infrastructure to be Created under RGGVY Scheme

District	Length of Lines (Km)			Sub-Stations (MVA	
	33KV	11KV	LT	33/11 KV	11/0.4 KV
East Khasi Hills	Nil	193.80	340.55	Nil	5.903
West Khasi Hills	Nil	642.00	255.00	Nil	9.480
Ri Bhoi	Nil	481.75	303.00	Nil	4.337
Jaintia Hills	Nil	863.50	513.95	Nil	4.262
East Garo Hills	38	1376.85	1146.98	2 x 1.6	11.242
West Garo Hills	13	1923.25	1374.85	1 x 1.6	5.182
South Garo Hills	81	1370.50	564.80	2 x 1.6	7.835
<b>Total</b>	132	6851.65	4499.13	8.000	48.241