

**STATUS OF SURVEY & INVESTIGATION OF HE SCHEMES
(PART- II)**

NAME OF SCHEME Mawblei HE Project 2x70 (MW)

SURVEY & INVESTIGATION

1. Date of commencement of S&I *2006-2007*
2. Likely date of completion of S& I *2007-2008*
3. Likely date of completion of DPR *To be taken up (2008-2009).*
4. Estimated cost of S&I/DPR and Phasing of Expenditure *Rs. 72.00 Lakhs*
5. Agency of Investigation (in case of Pvt.Agency, Name ,Designation, Complete . address, telephone no. & Fax No. is to be indicated). *Meghalaya State Electricity Board.*
- 6 Details of Progress @

Quantity Done	Quantity to be done

- a) Tracer Path & Approaches *Trace Path completed*
- b) Roads *Approach road to be started..*
- c) Construction of Temp.Building *Under construction*
- d) Purchase of Special T &P *Not yet taken up*
- e) Topographic Survey/Investigation *To be taken up*
- f) Const.Material (Survey/Testing) *To be taken up*
- g) Hydrological observations *Datas collection since June 2006*
- h) Meteorological *Datas collected since June 2006*
- i) Environmental Surveys *To be taken up*
- j) Programme of works during the year *yyyyyy-yy*
- k) Overall progress of works
- l) Geological and foundation Investigations *To be taken up*
@ In case it is not possible to give tentative quantity it should be given as percentage Financial Progress.

7. Estimated cost of Survey & Investigation with price level year *Rs. 472.00 Lakhs*
- 8 Expenditure incurred upto Sept 2009 , *Rs. 18.06 lakhs*
- 9 Expenditure incurred upto Dec 2009 *Rs. 26.67 Lakhs*
- 10 Budget Estimate
- 11 Revised Estimate *yyy-yyy -*
12. Budget Estimate *yyy-yyy -*

BOTTLENECKS, IF ANY

Paucity of fund and lack of Man power

(Signature)

Name

Telephone No.....Code No

Fax.No.....Code No.....

Designation.